COMPLETION REPORT

Name of Work : **IMPROVEMENTS TO ROADS AND DRAINS NISARGA SCHOOL BACK SIDE SAMPANGI RAMAIAH LAYOUT AT BAGALAGUNTE IN WARD NO. 14**

2. Sanctioned Estimate No. & Dt : TSW ಇಇ/ಡಿಪಿ(110/17-18 ದಿ 8-8-2017
3. Head of Account which is Chargeable : ಪ್ರಕ 0541
4. Work Order No. & Dt : ಇಇ/ಪಿಡಿ/029/17-18 ದಿ 11-08-2017
5. Name of Contractor : **TECHNICAL MANGER (WEST), KRIDL**
6a. Time stipulated for completion of work :
b. Delay in execution of work : --
7. Measurement recorded in : M.B. No. 5827/17-18
8. Check measurement of the Asst. : M.B. No. Page No. 58616/to 58622/2
Asst. Exe. Eng. / Exe. Eng :
9. Name of the Office / Official : Page No.
incharge of the work :
10. a) Asst. Engineer ಡಿ.ಎಂ.ಬಿ.ಸಿ
b) Asst. Exe. Engineer ಕಿರಿಯ ಎಂಜಿನಿಯರ್

Sanctioned estimated amount	Amount claims as per actually vide as per bills	DIFFERENCE	
		Excess	Savings
5000	4998411	-	1589/-

CR/Rly
16/10/17

1) Certified that the above work has been completed within the stipulated time noted in the work order.
2) Certified that the contractor has delayed and completed the work for which necessary fine has been recovered.
3) Certified that the above work has been executed by the contractor satisfactorily in accordance with the specification as embodied in the agreement.

ASST. ENGINEER
W14

ASST. EXECUTIVE ENGINEER 26/9/17
SUB DIVISION
BRUHATH BANGALORE MAHANAGARA PALIKE

EXECUTIVE ENGINEER - 5
Bruhat Bangalore Mahanagara Palike,
Dasarahalli Division, Bangalore-57.

ACCOUNTS SUPTD. ( )